

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY-XI – Warangal PR Region-Phase XII – Pkg LWEBI- 17 (6-W) Maripeda (M), Mahabubabad District - Submission of 2nd Post Facto Extension of Agreement period proposals up to 28.03.2020 (89 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 359

Dated: 21-08-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.AEE/DEE-I/PMGSY Ph.XII/LWE BI-17(4-works)/Maripeda(M)/2nd post facto EOAT/WGL/2018, Dt:29.05.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord 2nd post facto Extension of Agreement Time up to 28.03.2020 (89 days) for the Pkg no. "LWE-BI 17 (6-W) i.e., (1)R/F L062-Pambanda thanda to Baliya thanda (2) R/F ML03-Thalla Ookal to Roopsingh Thanda, (3)R/F ML02-PWD road at L035 to Pambanda thanda via Patha pambanda, (4) R/F L064-PR road Chillamcherla to Burkithanda, (5) ML01-T02 Road to Thallookal via Chapla thanda, & (6) R/F L076-PWD road Kothur to Manchya thanda via Chinnakunta methuthanda, in Maripeda (M), Mahabubabad District", without imposing any penalty, as the delay is not attributed to the contractor due to leakage of Mission Bhagiratha pipe line, total road is damaged while rectifying the leakages.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER